**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 31 | Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling & testing of joints complete. (external work). - 25mm nominal OD pipes | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | For water line | | 30 | 6.00 | | | 180.00 | |
| | | | 3 | 6.00 | | | 18.00 | |
| | | | | | **Total Quantity** | | **198.00** | **Mtrs** |
| | | | | | | | | |

NDP Deduct

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 32 | KSRB13-6.3-4 : Providing and fixing in position brass gate valve with C.I wheel of approved quality ( screwed end ) 32mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3 | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | For water line | | 1 | 7.00 M | | | 7.00 | |
| | | | 1 | 13.00 M | | | 13.00 | |
| | | | | | | **Total Quantity** | **20.00** | **Nos** |
| | | | | | | | | |

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 33 | KSRB13-6.3-5 : Providing and fixing in position brass gate valve with C.I wheel of approved quality ( screwed end ) 40mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3 (P.No. 92, I.No. 13.36 of PWD SR 2016-17) | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | For water line | | 1 | 15.00 | | | 15.00 | |
| | | | | | | | | |
| | | | | | | **Total Quantity** | **15.00** | **Nos** |
| | | | | | | | | |

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 34 | KSRB13-6.1-3 : Providing and fixing in position brass bib cock of approved quality 25mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.2 / 13.3 | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 18 | | | | 18.00 | |
| | | | 7 | | | | 7.00 | |
| | | | | | **Total Quantity** | | **25.00** | **Each** |
| | | | | | | | | |

NOD DE(NS)

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 35 | KSRB 11-11.1 : Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 6 | | | | 6.00 | |
| | | | 6 | | | | 6.00 | |
| | | | | | **Total Quantity** | | **12.00** | **Each** |
| | | | | | | | | |

NOD
DE(NZ)

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 36 | Removing of existing old or broken wash basin / urinals and disposing it with all cost and conveyance labour for all items of work, HOM of equipment with all lead and lift, loading and unloading, transportation charges and all other incidental charges etc., complete as per specification and directions of the Engineer-in-charge of the work | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 4 | | | | 4.00 | |
| | | | 1 | | | | 1.00 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **5.00** | **Each** |
| | | | | | | | | |

NDD AE(M)

Contractor

Assistant Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 37 | KSRB 11-8.3 : Providing and fixing white vitreous china clay, wall corner type, lipped front urinal basin of size 340x410x265mm in the range of three with 7.5 litre P.V.C automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11 | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 2 | | | | 2.00 | |
| | | | 3 | | | | 3.00 | |
| | | | | | **Total Quantity** | | **5.00** | **Each** |
| | | | | | | | | |

NDR
AE(Civil)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 38 | Supplying of 1440rpm Heavy duty exhaust fan with bracket blades suitable to operate on 230,50Hz ,AC supply complete 12" Sweep(300mm) | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 3 | | | | 3.00 | |
| | | | 2 | | | | 2.00 | |
| | | | | | **Total Quantity** | | **5.00** | **Each** |
| | | | | | | | | |

NDP
AE(W)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigenalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 39 | Providing and fixing 25mm dia pulley(for aluminium handles -15mm **code no.005 Sl no 382** | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 15 | | | | 15.00 | |
| | | | 10 | | | | 10.00 | |
| | | | | | **Total Quantity** | | **25.00** | **Each** |
| | | | | | | | | |

NDD
AE(W)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 40 | Providing and fixing Aluminium hinges75mm length **code no.0012Sl no 384** | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 12 | | | | 12.00 | |
| | | | 13 | | | | 13.00 | |
| | | | | | **Total Quantity** | | **25.00** | **Each** |
| | | | | | | | | |

ND
AE(HQ)

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 41 | Providing and fixing Door lock **code no.00134 Sl no 391** | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 8 | | | | 8.00 | |
| | | | 12 | | | | 12.00 | |
| | | | | | **Total Quantity** | | **20.00** | **Each** |
| | | | | | | | | |

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 42 | Providing and fixing Tower bolt 300 mm long **code no.00427 Sl no412** | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 7 | | | | 7.00 | |
| | | | 13 | | | | 13.00 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **20.00** | **Each** |
| | | | | | | | | |

AEE(HI)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 43 | Providing and fixing Hydraulic door clouser -aluminium body **code no.2084 Sl no429** | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | 6 | | | | 6.00 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | 6.00 | **Each** |
| | | | | | | | | |

AIDD
AE(W&S)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 44 | Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, ( clear inside dimension ) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg ( weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 600x600mm and 450mm depth ( clear inside dimension ) for single pipeline, using table | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | for sanitory line | | 8 | | | | 8.00 | |
| | | | 4 | | | | 4.00 | |
| | | | 6 | | | | 6.00 | |
| | | | 2 | | | | 2.00 | |
| | | | | | **Total Quantity** | | **20.00** | **Nos** |

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 45 | Repairing door and window frames with available wood to the required size. (P.No.256, I.No.37.12 of PWD SR 2015-16) | | | | | | | |
| | **Repairs of door and window frame** | *sqm* | 5 | 1.20 | | 2.10 | 12.60 | |
| | | | 6 | 1.20 | | 2.10 | 15.12 | |
| | | | 4 | 1.20 | | 2.10 | 10.08 | |
| | | | | | | | | |
| | | | 4 | 1.10 | | 1.30 | 5.72 | |
| | | | 4 | 1.10 | | 1.30 | 5.72 | |
| | | | 7 | 1.10 | | 1.30 | 10.01 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **59.25** | **Sqm** |
| | | | | | | | | |

NDD DEE(WF) 19/2

Contractor

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 46 | Repairing and fixing shutters (panelled or glazed) to doors, windows, ventilators and cupboards. | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | **Repairs of door and window frames** | | 2 | 0.80 | | 0.60 | 0.96 | |
| | | | 5 | 0.80 | | 0.60 | 2.40 | |
| | | | 6 | 0.80 | | 0.60 | 2.88 | |
| | | | 4 | 0.80 | | 0.60 | 1.92 | |
| | | | 3 | 0.80 | | 0.60 | 1.44 | |
| | | | | | | | | |
| | | | 5 | 1.50 | | 1.50 | 11.25 | |
| | | | 5 | 1.50 | | 1.50 | 11.25 | |
| | | | 5 | 1.50 | | 1.50 | 11.25 | |
| | | | 5 | 1.50 | | 1.50 | 11.25 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **54.60** | **Each** |
| | | | | | | | | |

NOD
AEE(W)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 47 | Wall bores in size stone masonry - - upto 60 to 90cm thick. (P.No. 257/ I.No.37.36.2 of CSR 2016-17) | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | **for plumbing** | | 10 | | | | 10.00 | |
| | | | 8 | | | | 8.00 | |
| | | | 12 | | | | 12.00 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **30.00** | **Sqm** |
| | | | | | | | | |

NDP
AE(LE)

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 48 | SOLID PANEL PRELAM PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Prelam Panelled Door Shutters made from M.S. tube of 19x19mm, 19 gauge for styles and 15x15mm for top & bottom rails, covered with heat moulded Prelaminated PVC C Channel of 5mm thick sheet & 30x50mm wide to form styles & 5mm thick & 75mm wide Prelaminated PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick, 20mm wide cross PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated on either side fitted in the M.S. frame, Sealed to the styles & rails with PVC Designer beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | For toilets | | | | | | | |
| | | | 5 | 0.85 | 2.10 | | 8.93 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **8.93** | **Sqm** |
| | | | | | | | | |

AIDP
AE(Elec)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 49 | SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufacturers specification & direction of Engineer-in-charge. | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | For toilets | | | | | | | |
| | | | | | | | | |
| | First floor Toilet | | 5 | 0.85 | 2.10 | | 8.93 | |
| | | | | | | | | |
| | | | | | | **Total Quantity** | **8.93** | **Sqm** |
| | | | | | | | | |

NDD
AE(W)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Hulgehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 50 | KSRB 9.4-3 : Providing Mathi / Nandi wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves ( excluding cost of cement concrete and side clamps ), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33 ( Page No : 51, item No :9.12) | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | 1 | 5.00 | 6.30 | 0.1 | 0.10 | 0.32 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **0.32** | **Cum** |
| | | | | | | | | |

NDD
DE(Ass)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 51 | KSRB 9-27.1 : Fixing of door frame in an existing opening including embeeding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour charges, complete as per specifications. (P.No. 57, I.No. 9.80 of PWD SR 2016-17) | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | 1 | 11 | | | | 11.00 | |
| | | | | | | | | |
| | | | | | | **Total Quantity** | 11.00 | **Cum** |
| | | | | | | | | |

N.D.D. DE(Civil) 19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 52 | KSRB 9.5-3 : Providing and fixing in position fully panelled Mathi/Nandi wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. ( excluding cost of fixtures) Specification No. KBS 9.34 ( Page No : 51, item No :9.16) | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | 1 | 5 | 0.85 | 2.10 | | 8.93 | |
| | | | | | | | | |
| | | | | | | **Total Quantity** | 8.93 | **Sqm** |
| | | | | | | | | |

N.D.P Deduct 19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 53 | KSRB 13-11.1 : Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1000 litre capacity) Specification No.KBS 13.22 | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | For water s | 1 | 2 | | | | 2.00 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | 2.00 | **Nos** |
| | | | | | | | | |

NDP
DE(W)
19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 54 | KSRB 24-45 : Repairs to plaster in patches of 2.5 sqm and less in walls, ceilings 10 to 20mm thick in cement mortar 1:4 including cutting the patches in proper shape and replastering the surface of the wall including disposal of rubbish with a lead of 50m including curing cost of materials, labour, complete as per specifications. Specification No.KBS 24.2.1 | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | **Final Rate** | | | | | | | |
| | | | 25.00 | 5.00 | | 1.60 | 200.00 | |
| | | | 18.00 | 3.50 | | 2.50 | 157.50 | |
| | | | 10.00 | 2.50 | | 2.80 | 70.00 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **427.50** | **Sqm** |
| | | | | | | | | |

NDD 19/2

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

**Agency:-** S.S Constructions

**Measurement Recorded On :-**

| Sl. No. | Description of work | Side | No. | Length m | Breadth m | Depth m | Quantity | Unit |
|---|---|---|---|---|---|---|---|---|
| 55 | KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1KSRRB M100-4.1. Cost of Haulage Excluding Loading and Unloading MORTH -100/ Chapter 1 Case-I : Surface Road | | | | | | | |
| | **JC office yelahanka division** | | | | | | | |
| | | | Qty vide Item No 01 | | | | 13.79 | |
| | | | Qty vide Item No 02 | | | | 47.52 | |
| | | | Qty vide Item No 06 x 0.02 | | | | 37.50 | |
| | | | Qty vide Item No 07 x 0.02 | | | | 1.30 | |
| | | | | | | | | |
| | | | | | **Total Quantity** | | **100.11** | **Cum** |
| | | | | | | | | |
| | | | | | | | | |

Contractor

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.